



Target Construction, LLC
Salem, NH

DOWNTOWN PEDESTRIAN IMPROVEMENTS

NEWMARKET, NH

WORK ZONE TRAFFIC ROUTING

MAIN STREET ONE-WAY TRAFFIC FLOW



General Notes

1. "NO THRU TRUCK" signs along detour will be covered.

Temporary Stop Sign Control Notes

2. Permanent "STOP" signs along detour will be covered.

3. "STOP" signs will be next size up from standard MUTCD requirement. "STOP" sign will also include orange flagging in accordance with MUTCD.

4. "STOP AHEAD" (with flagging) signs will be located before temporary stop signs in accordance with MUTCD; along Packers Falls Road and S. Main Street.

5. Variable Message Board (VMB) will be located on South Main Street before "Stop AHEAD" (with flagging) sign warning motorists of new stop sign.

Work Zone Traffic Control Notes

6. Work Zone will be implemented 24hours/day, 7days/week for a 4 week period. Signage, type 3 barricades, cones, and drums will be installed per Part 6 of the MUTCD.

7. "KEEP LEFT" signs will be placed when north-bound Main Street is closed through Work Zone.

8. "KEEP RIGHT" signs will be placed when south-bound Main Street is closed through Work Zone.

EXISTING TRAFFIC FLOW
 PROPOSED TRAFFIC FLOW
 WORK ZONE

